

Light House Projects : LIVE LABORATORIES

WEBINAR SERIES: Volume 3 – International Perspective
e-Learning sessions on innovative techniques in new age construction

Volume 3 -Session #05 on Light House Project Ranchi, Jharkhand

Theme – International Perspective Innovative Technologies and Practices in LHPs
Date: 04.10.2023, Monday| Time: 15:00 – 17:00





*Light House Projects : Live Laboratories
Webinar Series*

Emerging Construction Systems for Mass Housing

bmtpc

Building Materials & Technology Promotion Council
Ministry of Housing & Urban Affairs
Government of India

Pradhan Mantri Awas Yojana - Urban

Being implemented since June 2015, is one of the major flagship programmes being implemented by Government of India to provide all weather pucca houses to all eligible beneficiaries in the urban areas of the country through States/UTs/Central Nodal Agencies.

Four verticals: Beneficiary Led Construction/Enhancement (BLC), Affordable Housing in Partnership (AHP), In-situ Slum Redevelopment (ISSR) and Credit Linked Subsidy Scheme (CLSS).

PMAY (U) Achievement (provisional)

[as on 25th September, 2023]

Overall Sanctions for 1.19 crore Houses



Construction of Houses (Nos in lakh)

Demand

112.24

Sanctioned

118.90

Grounded*

113.30

Completed*

77.02



Financial Progress (₹ in Cr)

Committed

1,99,944

Released

1,52,154

Expenditure

1,43,243

UC Received


1,43,056

ISSR*

S- 3.18

G- 6.27

C- 4.96




Houses in verticals (Nos in Lakh)

S- Sanctioned G- Grounded C- Completed



Beneficiaries under CLSS (in lakh)



Investment Approved (Rs in Lakh Cr.)



Interest Subsidy under CLSS (Rs in Cr.)

16 lakh houses are being constructed using New Technologies

Global Housing Technology Challenge - India (GHTC-I)

<https://ghtc-india.gov.in>



Ministry of Housing and Urban Affairs
Government of India



ग्लोबल मंटी
अव्हास प्रौद्योगिकी-भारत
Global Housing Technology Challenge India



"To promote the use of new technologies in the housing sector, we have initiated the Global Housing Technology Challenge-India, so that new emerging technologies could be used for low cost housing."





GLOBAL
HOUSING
TECHNOLOGY
CHALLENGE INDIA

The Government of India,
Ministry of Housing and Urban
Affairs, invites established
international construction
technology providers, start ups,
and various other stakeholders to
help transform the country's
construction industry



150
YEARS OF
CELEBRATING
THE MAHATMA



स्वच्छ
भारत
एक कदम स्वच्छता की ओर



GLOBAL
HOUSING
TECHNOLOGY
CHALLENGE INDIA

CTI 2019 GUIDE TO GHTC-INDIA SIGN-UP TEC NEWS PARTNERS FAQs CONTACT US




<https://ghtc-india.gov.in/>

Global Housing Technology Challenge - India (GHTC-I)

Categories	Technology	Tech. Providers
1	<i>Precast Concrete Construction System - 3D Precast volumetric</i>	4
2	<i>Precast Concrete Construction System – Precast components assembled at site</i>	8
3	<i>Light Gauge Steel Structural System & Pre-engineered Steel Structural System</i>	16
4	<i>Prefabricated Sandwich Panel System</i>	9
5	<i>Monolithic Concrete Construction</i>	9
6	<i>Stay In Place Formwork System</i>	8
	Total	54



Light House Projects under GHTC-India

Location	Technology	Houses
 Indore	Prefabricated Sandwich Panel System	1,024
 Rajkot	Monolithic Concrete Construction System	1,144
 Chennai	Precast Concrete Construction System-Precast Components Assembled at Site	1,152
 Ranchi	Precast Concrete Construction System-3D Pre-Cast Volumetric	1,008
 Agartala	Light Gauge Steel Structural System & Pre-Engineered Steel Structural System	1,000
 Lucknow	Stay in-place Formwork System	1,040

- ❑ GHTC-India was launched to identify and mainstream innovative proven construction technologies from across the globe which are Cost-effective, Climate & Disaster Resilient, Sustainable and Green.
- ❑ Shortlisted Technologies will showcase 6 Light House Projects (LHPs) in 6 States through challenge process as **Live Laboratories**.
- ❑ **3S** Mantra of Skill, Scale & Speed for superior quality of construction

Conventional Construction Systems

business as usual approach

The prevalent construction systems in India are:

Load bearing Structure

In this system, walls are constructed using bricks/stone/block masonry and floor/roof slabs are of RCC/stone/composite or truss. It is cast in-situ system and called load bearing system as load of structure is transferred to foundation and then to ground through walls.



RCC Framed Structure

In this cast in-situ system, the skeleton of a structure is of RCC column and beam with RCC slab. The infill walls can be of bricks/blocks/stone/panels. The load of the structure is transferred through beam and column to the foundation.



3D Precast Volumetric Construction

- Replacing cast in situ RCC structural frame with factory made structural components – 3D
- Customized factory made volumetric construction i.e. the entire module (room)



3D MONOLITHIC VOLUMETRIC Construction



Light House Project (LHP) at Ranchi, Jharkhand

(Technology: Precast Concrete Construction – 3D Volumetric Construction)

No. of Dwelling Units : 1008 Nos. (G+8)
No. of Block / Tower : 7 Blocks
Units in each Block / Tower : 144 Nos.



2D Precast Concrete Construction

- Replacing cast in situ RCC structural frame with factory made structural components – 2D planar elements
- Customized Factory made beams, columns, wall panels, slab/floors, staircases etc.



Concrete components prefabricated in precast yard or site and installed in the building during construction



Wall Panels



Spandrel



Solid Slab Panels



Staircase

CASTING OF PRECAST ELEMENTS



- Casting of partially precast slabs

CASTING OF PRECAST ELEMENTS



Precast Beam



Precast slab



Precast Column



Precast Stairs

STRUCTURAL SYSTEM



FLOORS/ SLAB



- After erection of beams and column, partially precast slabs are placed with required bearing on the beams.

FLOORS/ SLAB



- Finally the screed concrete (55mm thickness) is poured over the partially precast slab to ensure monolithic continuous action and ductile behavior of the structure.

FLOORS/ SLAB



- Structural integrity and monolithic behavior is achieved in this technology through wet jointing using dowel bars/ continuity reinforcement placed at connection joints and filled with in-situ self-compacting concrete of higher strength in hollow cores of column.

Light House Project (LHP) at Chennai, Tamil Nadu

(Technology: Precast Concrete Construction System-Precast Components)

No. of Dwelling Units : 1152 Nos. (G+5)

No. of Block / Tower : 12 Blocks

Units in each Block / Tower : 96 Nos.



PRE-ENGINEERED STEEL STRUCTURAL SYSTEM

- Replacing cast in situ RCC structural frame with factory made steel (hot rolled) structural system





Steel skeleton with Aerocon panel infills

LIGHT GAUGE STEEL STRUCTURAL SYSTEMS

- Replacing cast in situ RCC structural frame with factory made light gauge steel (cold rolled) structural system






ERECTION –DIFFERENT STAGES



Light House Project (LHP) at Agartala, Tripura

(Technology: Light Gauge Steel Structural System & Pre-Engineered Steel Structural System)




No. of Dwelling Units : 1000 Nos. (G+6)
No. of Block / Tower : 7 Blocks
Units in each Block / Tower : A(112), B(154), C(118),
D(168), E(168), F(168) & G(112)



PREFABRICATED SANDWICH PANEL SYSTEMS



- **EPS Core Panel Systems**
- **Other Sandwich Panel Systems**
 - Fibre cement board
 - MgO Board
 - AAC panels



- Replacing brick and mortar walls with dry customized walls made in factory






SINGLE



DOUBLE



Rising EPS (Beads) Cement Panels



- Rising EPS (Beads) Cement Panels are patented panels from M/s Rising Japan Infra Pvt. Ltd. These are lightweight composite wall, floor and roof sandwich panels made of thin fiber cement/calcium silicate board as outer and inner faces with a core of EPS granule balls, adhesive, cement, sand, fly ash and other bonding materials in mortar form.
- The core material in slurry state is pushed under pressure into preset molds. Once set, it shall be moved for curing and ready for use with RCC or steel framed structure.
- These panels are presently manufactured by the firm in China and now plants are operational in Pune & Nagpur.


▪ Typical Wall Panel Dimensions

Length	2440 mm (may be increased upto 3000 mm)
Width	610 mm (may be altered as per requirement but should not be too wide since handling of the panels become difficult)
Thickness	50-250 mm. Dimensions

- In LHP at Indore, the height of panel is 3.0 mtr., width is 610 mm.
- The thickness of panels being used is 120 mm for external walls and 90 mm internal walls.
- The additional cladding at L and T joints are required with 60 mm thick panels to encase the steel structure.



Prefabricated Sandwich Panel System



- Photos of manufacturing plant



A view of block with shear wall and PEB structure

Floor/ Roof Slab

- The floor/ roof is deck slab which comprises of deck sheet, reinforcement with concrete screed







Light House Project (LHP) at Indore, M.P.

(Technology: Prefabricated Sandwich Panel System & Pre-Engineered Steel Structural System)

No. of Dwelling Units : 1024 Nos. (S+8)
No. of Block / Tower : 8 Blocks
Units in each Block / Tower : 128 Nos.



MONOLITHIC CONCRETE CONSTRUCTION

- Replacing cast-in-situ Formwork with factory made customized formwork systems
- Formwork material is Aluminium / composites / steel having 100 to 500 repetitions
- Assembly line construction i.e. placing the formwork, pouring the concrete, moving the formwork to upper level



Monolithic Concrete Construction Technology



The conventional mode of construction is RCC framed structure with infill masonry walls whereas in this system, all walls, floors/slabs, stairs together with door & window openings are cast in-situ monolithically using specifically custom designed modular formwork made up of aluminium/plastics/steel/ composite.

The appropriate grade of concrete and reinforcement is used as per design and the entire casting of a modular unit is done in a single pour.

Being modular predesigned formwork system, it acts as a assembly line production and enables rapid construction of multiple/mass scale of units of repetitive type.

Monolithic Concrete Construction



Light House Project (LHP) at Rajkot, Gujarat

(Technology: Monolithic Concrete Construction System)

No. of Dwelling Units : 1144 Nos. (S+13)
No. of Block / Tower : 11 Blocks
Units in each Block / Tower : 104 Nos.



STAY-IN-PLACE FORMWORK SYSTEM

- Replacing cast-in-situ Formwork with factory made formwork systems
- It is sacrificial formwork or lost formwork means formwork is left in the structural system to later act as insulation or reinforcement cage





Stay-In-Place PVC Wall Forms



- This is a prefabricated wall formwork from M/s Novel Assembler Pvt. Ltd. comprising of rigid Poly-Vinyl Chloride (PVC) based polymer components that serve as a permanent stay-in-place durable finished form-work for concrete walls.

- The extruded components slide and interlock together to create continuous formwork with the two faces of the wall connected together by continuous web members forming hollow rectangular components. The web members are punched with oval-shaped cores to allow easy flow of the poured concrete between the components.
- The hollow Novel Wall components are erected and filled with concrete, in situ, to provide a monolithic concrete wall.



Wall Panels - Stay in Place PVC formwork System

- The formwork components are manufactured from extruded polyvinyl chloride (PVC).
- The extrusions consist of two layers, the substrate (inner) and Modifier (outer).
- The two layers are co-extruded during the manufacturing process to create a solid profile.





Fixing of Wall Profiles

Services, Doors, Windows



SERVICES

- Services lines are fixed inside the wall panels prior to concrete pour
- Openings are cut in the walls for electrical and plumbing interfaces

DOORS, WINDOWS AND CONCRETING

- Capping panels are fixed on edges of doors & windows before fixing wooden frames to gain strength for concrete pour. The frames are removed once concrete is set. No gaps to be left in between panels.
- Water proofing/hydrophilic sealant installed to cover all gaps and prevent concrete leak
- All corners, doors, windows, stop ends are adequately braced
- Metal strip on external wall corners and aluminum angles on top third of walls
- Screws on window panels and bottom connectors
- Self Compacting Concrete shall be poured by boom pump with a 50mm dia. end hose
- Pour shall not be done more than 1 mt. at any point to ensure panels can withstand concrete pressure

BED ROOM
(3055 X 3940)



Light House Project (LHP) at Lucknow, U.P.

(Technology: Stay in-place Formwork System & Pre-Engineered Steel Structural System)

No. of Dwelling Units : 1040 Nos. (S+13)
No. of Block / Tower : 4 Blocks
Units in each Block / Tower : A(494), B(130), C(208) & D(208)



Conventional Construction Systems

Alternate Construction Systems

Slow

Fast

Maximum Use of Natural Resources

Optimum use of Resources

Waste Generation

Minimum Waste

Air/Land/Water Pollution

Minimum Pollution

Labour Intensive

Industrialized System

Prescriptive Design

Cost-effective Design

Unhealthy Indoor Quality

Better health & Productivity

Regular Maintenance

Low Life Cycle Cost

Energy Intensive

Energy Efficient

Cast-in-situ Poor Quality

Factory Made Quality Products

High GHG Emissions


Low GHG Emissions

Unsustainable

Sustainable

Looking Back / Rear view

Levels of Construction Technology



Source: Gibb., A.G.F., *Off-site Fabrication—Pre-Assembly, Pre-Fabrication, and Modularization*

Courtesy : **hmv** **mission**
Abode All



You can reach us at ska@bmtpc.org; info@bmtpc.org;



@bmtpcdelhi



bmtpc.mhwa

“Creating Enabling Environment for Affordable Housing for All”



Light House Projects : LIVE LABORATORIES

WEBINAR SERIES: Volume 3 – International Perspective
e-Learning sessions on innovative techniques in new age construction
Aug – Sep 2023

**Volume 3 - Session #05 on Light House Project Ranchi,
Jharkhand**

Date: 04.10.2023, Wednesday| Time: 15:00 – 17:00



LIGHT HOUSE PROJECT AT RANCHI

GHTC-India Category

Precast Concrete Construction - 3D Volumetric

Technology

3D Modular Precast Magic Pods

CONTENTS

- GHTC-India
- Six Light House Projects
- LHP at RANCHI
- Technology being used
- Structural Elements
 - Foundation
 - Structural System comprising of 3D modules, walling panels & pre-stressed slab
- Precast Concrete Construction - 3D Precast Volumetric System
- Construction Sequence
 - Foundation
 - Structural System comprising of 3D modules, walling panels & pre-stressed slab
 - Finishing
- Other Infrastructure Items



GLOBAL
HOUSING
TECHNOLOGY
CHALLENGE INDIA

Global Housing Technology Challenge - India (GHTC-I)


<i>Broad Category</i>	<i>Technologies (Nos.)</i>
<i>Precast Concrete Construction System - 3D Precast volumetric</i>	4
<i>Precast Concrete Construction System – Precast components assembled at site</i>	8
<i>Light Gauge Steel Structural System & Pre-engineered Steel Structural System</i>	16
<i>Prefabricated Sandwich Panel System</i>	9
<i>Monolithic Concrete Construction</i>	9
<i>Stay In Place Formwork System</i>	8
Total	54

Summary of Six Light House Projects (LHPs)

LHP Location			Chennai (Tamil Nadu)	Rajkot (Gujarat)	Indore (Madhya Pradesh)	Ranchi (Jharkhand)	Agartala (Tripura)	Lucknow (Uttar Pradesh)
Sl. No	Particulars	Units						
1	Name of Technology	Name	Precast Concrete Construction System- Precast Components	Monolithic Concrete Construction using Tunnel Formwork	Prefabricated Sandwich Panel System	Precast Concrete Construction System – 3D Volumetric	Light Gauge Steel Frame System (LGSF) with Pre-Engineered Steel Structural System	Stay in Place Formwork System
2	No. of Houses	No.	1,152	1,144	1,024	1,008	1,000	1,040
3	No. of Floors	No.	G+5	S+13	S+8	G+8	G+6	S+13
4	Plot Area	Sqm	33,596	39,599	41,920	31,160	24,000	20,000
5	Per House Carpet Area	Sqm	26.58	39.77	29.04	29.85	30.00	34.50
6	Project Cost	INR (in Cr)	116.27	118.90	128.00	134.00	162.50	130.90
7	Per House cost (with infrastructure)	INR (in Lakh)	10.09	10.39	12.50	13.29	16.25	12.58

- There are 7 blocks in Ground + 8 configuration with 1008 houses along with basic and social infrastructure.
- Ground coverage of the project is 29.3% and FAR is 2.21.
- Green space is 20%.

Typical floor plan




- 16 dwelling units at each floor of building block with provision of lifts and staircases.

■ Typical Dwelling Unit plan



Each dwelling unit consists of one hall, one bed room, a kitchen, WC, Bath and a balcony. The carpet area of each unit is 29.85 Sq.mt. The sizes of individual rooms & service areas conform to NBC norms.



Other special features:

- Green rating as per GRIHA
- Use of renewable resources:
 - Rain water harvesting
 - Solar lighting
- STP with recycling of waste water
- Fire Fighting System conforming to NBC
- Solid waste management

Prevalent Construction Systems

Load bearing Structure



RCC Framed Structure



Technology being Used

Precast Concrete Construction - 3D Volumetric



It is the modern method of building by which precast concrete structural modules like room, toilet, kitchen, bathroom, stairs etc. & any combination of these are cast monolithically in Plant or Casting yard in a controlled condition.

These Modules transported, erected & installed using cranes and are integrated together in the form of complete building unit.

Structural Elements

- Foundation
- Structural System comprising of 3D modules, walling panels & solid core pre-stressed slab



Foundation

- Conventional as per geo-technical investigations, bearing capacity, soil strata, water table, etc.
- Raft foundation with RCC shear wall upto plinth level.
- Grade slab at plinth level.



Structural system

Manufacturing of structural modules

- 3D Steel Moulds are created as suiting to various sizes of Building units (Pods).
- High strength steel as per the structural design is placed inside 3D moulds.
- Electrical and plumbing lines are set up. Block outs for doors and windows are also set up at the same time.
- The pods are cast into their final shape using high-performance concrete.
- Strict quality checks are taken for each pod before they are transported for erection and assembly at the site.



Casting Yard at Site



Casting Yard at Site



Casting Yard at Site



Advantages of the System

- Upto 90% of the building work including finishing is complete in plant/casting yard leading to significant reduction in construction & occupancy time
- The controlled factory environment brings resource optimization, improved quality, precision & finish
- The required concrete can be designed using industrial by-products such as Fly Ash, Ground granulated blast furnace slag (GGBS), Micro silica etc. resulting in improved workability & durability, while also conserving natural resources. In this project Ground granulated blast furnace slag & silica fume is proposed in concrete.
- With smooth surface it eliminates use of plaster
- The monolithic casting of walls & floor of a building module reduces the chances of leakage
- The system has minimal material wastage (saving in material cost), helps in keeping neat & clean construction site and dust free environment
- Use of optimum quantity of water through recycling
- Use of shuttering & scaffolding materials is minimal
- All weather construction & better site organization

Essential requirements

- Space for casting yard is required in addition to site for actual construction. The project is not viable if the factory is located far away. Setting up of casting yard requires time in month/(s) depending on project size & delivery schedule
- Boiler (In case of Steam Curing)
- Approach road to site for movement of high capacity trailers, Cranes etc.
- Site should have space for proper leveraging & functioning of cranes
- Requires skilled labour & strict supervision
- Plumbing & electrical services need to be pre-planned



Being first time mass scale field implementation of new technology
the Light House Project at Ranchi is on
Design & Build Basis

Agency:
M/s SGC Magicrete LLP, Mumbai

Technology Provider:
M/s Magicrete Building Solutions

Design Basis


- Structural System
 - Sub-structure up to the plinth level in Cast In-situ RCC (Raft foundation with Shear wall upto Plinth level)
 - Superstructure is designed as Shear wall system
- Safe Bearing capacity: 180 KN/m^2 , depth of foundation 2.0 m
- Raft foundation as per IS:2950 (Part-1)-1981 (reaffirmed 2008)
- Wind speed: Basic wind speed ($V_b=39 \text{ m/sec}$)
- Design wind speed:
$$V_z = V_b \cdot k_1 \cdot k_2 \cdot k_3 \cdot k_4$$

k_1 (Risk Coefficient)=1

k_2 (Size factor)=as per height

k_3 (topography factor)=1

k_4 (importance factor)=1
- Wind Pressure (P_z) = $0.6 \cdot V_z^2$
- Wind pressure is converted into design wind pressure and then distributed at each storey as wind force.



Design Basis

- Earthquake : Zone-II as per Seismic Zoning Map of India IS: 1893 (Part-1):2016

- Designed as shear wall system with Response Reduction Factor=3 (Table-9 iv of IS: 1893 (Part-1):2016), $Z=0.1, I=1.2, R=3$, Damping Ratio=5%.

- Design Horizontal Seismic Coefficient (A_h)

$$A_h = (Z/2) \cdot (S_a/g) \cdot (I/R)$$


S_a/g is design acceleration coefficient for different soil types corresponding to natural period (T) of building

- Design Lateral Force (V_B)

$$V_B = A_h \cdot W$$

W is seismic weight of building

- Precast slabs have rebar lattice girders projecting above precast surface. Whenever, two or more panels are forming one slab of a room, such panels have in-situ topping of reinforced concrete laid over slab after erection and the thickness of such screed is as recommended in IS: 1893 / IS: 13920 there by making them “composite”. Staircase is also of precast RCC.
- Design has been carried out as per IS 456-2000 and NBC-2016.




STRUCTURAL ANALYSIS & DESIGN

- 3D Model of typical tower

- Load Combinations :

- 1.5 (DL+LL)
- 1.2 (DL+LL \pm EL/WL)
- 1.5 (DL \pm EL/WL)
- 0.9DL \pm 1.5EL/WL

(EL/WL implies Earthquake/Wind Load in +X, -X, +Y, and -Y, directions . Lateral forces shall be considered acting from all directions but one at a time.)



- Steel structural system can be easily modeled in the CAD software such as STAADPRO, ETABS, SAFE, SAP, ABACUS and others for detailed structural analysis.
- 2D/ 3D Static and dynamic linear and non-linear analysis can be carried out using these software.
- The software can also be used for structural design as per Indian Standards.
- AUTOCAD for drawings

*Design for
Limit State of Collapse
Limit State of Serviceability*

Construction Sequence

- Sub-Structure: Foundation
- Super-structure: Structural System comprising of 3D modules, walling panels & solid core pre-stressed slab
- MEP: Plumbing & Electrical
- Finishing


Construction Sequence

Construction sequence in the project;

- Making the designed foundation of the building ready, while manufacturing of precast concrete structural modules are taking place at the factory.
- Factory finished building units/modules are installed at the site with the help of tower cranes.
- Gable end walls are positioned to terminate the sides of building.
- Pre stressed slabs are installed as flooring elements.
- Rebar mesh is finally placed for structural screed thereby connecting all the elements together. Consecutive floors are built in similar manner to complete the structure.

Structural Drawings

FOUNDATION




Raft
700 mm

LAYOUT AT FOUNDATION LEVEL
SCALE 1:70

Shear Wall - 160 mm

Structural Drawings

FOUNDATION



FOUNDATION

Concrete & Reinforcement Steel Specifications

Item	Concrete Grade
Raft foundation, Precast Shear wall, Precast Partition walls (Non-Load bearing)	M30
Precast Pre-stressed solid slab	M50
Structural Screed	M35

- Mix design for concrete and all Concrete work shall conform to IS 456-2000 & Liquid retaining structures shall conform to IS 3370:2009
- All Super structure precast walls, Reinforcement Steels are to be HYSD/TMT bars of Fe 500 as per IS 1786-2008.
- Flooring Pre-stressed solid slabs: $f_{pu} = 1860 \text{ N/mm}^2$
- Structural Screed: Fe 500 of wire mesh

FOUNDATION

Concrete mix design

Cement Name	Conc. Grade	Water (kg)	Cement (kg)	W/C Ratio	Fine Aggregate (kg)	Coarse Aggregate (kg)		ADMIXTURE (kg)	YIELD (kg per cubic metre)
						10 mm	20 mm		
JK Lakshmi PSC	M-30	136	390	0.35	658	644	644	1.56	2473

28 days Target Strength: M30 38.25 Mpa

Design Slump range for the above mix: 100 mm


Portland slag cement has been used in the design mix of the Concrete, making the concrete **green and sustainable**, by conserving natural resources i.e. lime stone.

Batching Plant

To bring resource efficiency, optimization of building materials and for quality control, a computerized batching plant has been established at site.



FOUNDATION



- The project starts with layout and excavation.
- After the layout at site, the excavation of each block is done using mechanical excavators up to the required depth of foundation which is 2.0 m for blocks.

FOUNDATION



- The foundation work starts with the PCC of 100 mm thickness (M10 Grade)

FOUNDATION



- Reinforcement and shuttering for raft foundation

FOUNDATION



- All building blocks have Raft foundation with 700 mm thick M-30 Concrete.

FOUNDATION



- Shear wall of M30 Grade Concrete are being cast upto plinth height over already laid cured raft.


FOUNDATION



- Deshuttering from wall.

STRUCTURAL SYSTEM




- Structural Plans and Connections



Plinth level Framing Plan



STRUCTURAL SYSTEM

- Typical Connection Details




STRUCTURAL SYSTEM

■ Typical Connection Details




STRUCTURAL SYSTEM

■ Typical Connection Details



SECTION-T14
SCALE 1:10




SECTION-T15
SCALE 1:10




Groutec
Coupler



STRUCTURAL SYSTEM



STRUCTURAL SYSTEM



STRUCTURAL SYSTEM



Animation

Erection



- Erection of Components

Erection



Erection



Erection



H Pod



Erection



Partition Panel



Erection

Prestressed Slab





Erection

Sequence of Erection

Sequence of erection of Pre-fabricated Components;

- Lifting the precast element and placing it on its designated location.
- Adjust the panel to position and secure it with diagonal props.
- Check the alignment and verticality of the panel. If necessary, adjust the temporary propping to achieve the level and position of the precast element.
- Check the stability of the erected props before releasing the hoisting cable.
- Carry out stage passing QC Inspection after the erection of Element and before grouting.
- Check that the joint width between panels is within design allowances before grouting.
- Prepare and apply non-shrink mortar to seal all the gaps.
- Check that all joints are properly sealed.
- Installation of subsequent precast panels above the erected precast wall panels.
- Repeat step 1 for further erection

Erection



Finishing in Progress



Finishing in Progress



Present Status of the project (03rd October, 2023)

Activities		Progress
Casting Yard (Production of Components)	:	Production of all required 10,784 components completed
Super Structure work	:	6 Blocks (1,2,3,5,6&7) – Completed. Block 4– 8 th Floor is nearly complete & Parapet wall is in progress. Finishing work is in progress in all the blocks.
Infrastructure work	:	Pre-cast boundary wall- About 56% of total length completed. STP & UG Water Tank – All civil works are nearly completed. Road & External Electrification- In progress

Live status of LHP site can be accessed at

<https://ghtc-india.gov.in>

Thank You

CONTACT US:

Ministry of Housing and Urban Affairs,
Maulana Azad Road, Nirman Bhawan,
New Delhi - 110011

E-Mail: ghtc-mhua@gov.in /
ska@bmtpc.org

Call Us at: +91-11-23063266